BRUHAT BANGALORE MAHANAGARA PALIKE
PROFORMA FOR SANCTION OF EXTENSION OF TIME

1	Name of the work	Providing repairs maintenance infrastructure upgradation construction of BBMP School College Building in Ward No.17
2	Estimate amount of work & sanctioned No.	Rs.40.00 Lakhs and EE/RRN/AS/34/2019-20, CE/RRN/TS/173/2019-20, dated 07.08.2019
3	Amount put to tender	Rs.10.00 Lakhs
4	Agreement No	No.367/2019-20
5	No. & date of work order issued	EE/RRND/Wo.No/0004581/2019-20, dated:19.03.2020
6	Time limit originallly fixed for completion of the work	180 days
7	Name of the Contractor	Manoj Naik B. M.
8	Date of application of the contractor for granting the extension of time	18.08.2020
9	Date of receipt of application in the Sub Division	18.08.2020
10	Extension granted if any	No.
11	Work carried out during the first period and Ist extension.	-
12	Work carried out by the contractor during the original period.	80%
13	Work carried out during the 2nd extension.	-

Scanned with CamScanner

ಟಿಪ್ಪಣಿ ಹಾಳೆ

14	Time now applied	19.08.2020 to 20.11.2020
15	Date of recommending the time limit applied for	From 19.08.2020 to 20.11.2020
16	Whether the original application of the Contractor enclosed	yes
17	Balance works remaining to be done	20%
18	Probable time limit required for completion remaing works.	20.11.2020
19	Const of work charge establishment	
20	Weekly notice as per Rule 2 of the contract has been issued.	No
21	Remarks by the Asst Conservator of Forest	Recommended for extension of time without fine
22	Daily rate & fine proposed	Nil
23	Recommendation of the Executive Engineer-5.	As Recommended by AE & AEE, lockdown due to Covid-19 work has became delayed, So requesting for granting EOT with out fine
24	Chief Engineer (RR Nagar), BBMP	

Assistant Engineer
Ward No.17

Asst.Executive Engineer
YPR sub Division

Executive Engineer
RR Nagara Division

Chief Engineer
RR Nagara Zone

Scanned with CamScanner